

## SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

Activity Name		Duration	Current Start	Current Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
					2020				2021				2022				2023				2024				2025				2026				2027				2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q

# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

[illegible]

Status as of August 1, 2020

Construction  
  Close-Out  
  DSA  
  Proc Design  
  MOVE-IN  
 ◆ Milestone  
 Design  
 Bid  
 Programming  
 FFE / Occupancy  
 Actual



# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

[illegible]

# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

[illegible]

## SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

Activity Name	Duration	Current Start	Current Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028			
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q							
				D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A
📌 Evergreen Valley College																																							
📌 32126 - Acacia Renovation Phase III																																							
Close-Out	254	08-Apr-2019 A	27-Mar-2020 A	Close-Out																																			
📌 32127 - Gullo Student Space Repurpose and Renovation																																							
Close-Out	377	17-Oct-2018 A	27-Mar-2020 A	Close-Out																																			
📌 32128 - Physical Education Accessibility Improvements																																							
Construction	307	22-May-2019 A	23-Jul-2020 A	Construction																																			
Close-Out	232	03-Sep-2019 A	22-Jul-2020 A	Close-Out																																			
📌 32130 - PE ADA Improvements - Pathways / Fieldhouse																																							
Construction	200	11-Oct-2019 A	16-Jul-2020 A	Construction																																			
Close-Out	17	11-Jun-2020 A	06-Jul-2020 A	Close-Out																																			
Furniture, Fixtures & Equipment / Make Ready for Occupancy	30	26-May-2020 A	06-Jul-2020 A	Furniture, Fixtures & Equipment / Make Ready for Occupancy																																			
Move-In (Close-Out)	30	26-May-2020 A	06-Jul-2020 A	Move-In (Close-Out)																																			
📌 32132 - Student Services Center																																							
Design (Phase I - Entry Road and Parking Lot)	237	20-Jan-2020 A	15-Dec-2020	Design (Phase I - Entry Road and Parking Lot)																																			
DSA	119	15-Dec-2020	28-May-2021	DSA																																			
BID	78	31-May-2021	15-Sep-2021	BID																																			
Construction	139	16-Sep-2021	29-Mar-2022	Construction																																			
Close-Out	64	30-Mar-2022	27-Jun-2022	Close-Out																																			
Design (Phase III - Student Services Complex)	219	01-Apr-2020 A	01-Feb-2021	Design (Phase III - Student Services Complex)																																			
DSA	130	01-Feb-2021	30-Jul-2021	DSA																																			
BID	59	02-Aug-2021	21-Oct-2021	BID																																			
Construction	448	22-Oct-2021	11-Jul-2023	Construction																																			
Close-Out	64	12-Jul-2023	09-Oct-2023	Close-Out																																			
Furniture, Fixtures & Equipment - Close-Out	63	10-Oct-2023	04-Jan-2024	Furniture, Fixtures & Equipment - Close-Out																																			
Move-In (Close-Out)	63	10-Oct-2023	04-Jan-2024	Move-In (Close-Out)																																			
Building Occupancy (Winter 2024)	0		04-Jan-2024	♦ Building Occupancy (Winter 2024),																																			
📌 32134 - Language Arts Building																																							
Programming	306	01-Apr-2019 A	01-Jun-2020 A	Programming																																			
Procurement - Design	127	02-Mar-2020 A	25-Aug-2020	Proc Design																																			
Design	265	26-Aug-2020	31-Aug-2021	Design																																			
DSA	127	01-Sep-2021	24-Feb-2022	DSA																																			
Construction	302	25-Feb-2022	24-Apr-2023	Construction																																			
Close-Out	63	25-Apr-2023	20-Jul-2023	Close-Out																																			
Furniture, Fixtures & Equipment - Close-Out	63	21-Jul-2023	17-Oct-2023	Furniture, Fixtures & Equipment - Close-Out																																			
Move-In (Close-Out)	63	21-Jul-2023	17-Oct-2023	Move-In (Close-Out)																																			
Building Occupancy (Fall 2023)	0		17-Oct-2023	♦ Building Occupancy (Fall 2023),																																			
📌 32138 - Kinesiology, Physical Education and Aquatics (Bldg. #3)																																							

Construction

Close-Out

DSA

Proc Design

MOVE-IN

◆

◆ Milestone

Design

Bid


Programming

FFE / Occupancy

Actual

# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

[illegible]



# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

Activity Name	Duration	Current Start	Current Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028	
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q					
				D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J
32154 - Admissions and Records Remodel to Emergency Ops. Center																																					
Procurement - Design	54	01-Dec-2020	12-Feb-2021	Procurement - Design																																	
Design	285	28-May-2021	30-Jun-2022	Design																																	
DSA	66	30-Jun-2022	29-Sep-2022	DSA																																	
BID	52	30-Sep-2022	12-Dec-2022	BID																																	
Construction	273	13-Dec-2022	28-Dec-2023	Construction																																	
Close-Out	65	29-Dec-2023	28-Mar-2024	Close-Out																																	
Furniture, Fixtures & Equipment - Close-Out	63	29-Mar-2024	25-Jun-2024	Furniture, Fixtures & Equipment - Close-Out																																	
Move-In (Close-Out)	63	29-Mar-2024	25-Jun-2024	Move-In (Close-Out)																																	
Building Occupancy (Summer 2024)	0		25-Jun-2024	Building Occupancy (Summer 2024),																																	
32155 - Cedro Renovation and West Campus ADA Upgrades																																					
Design	160	08-Oct-2019 A	19-May-2020 A	Design																																	
DSA	86	06-Feb-2020 A	05-Jun-2020 A	DSA																																	
BID	54	13-Mar-2020 A	28-May-2020 A	BID																																	
Construction	67	14-May-2020 A	14-Aug-2020	Construction																																	
Close-Out	37	03-Aug-2020	22-Sep-2020	Close-Out																																	
Furniture, Fixtures & Equipment - Close-Out	15	03-Aug-2020	21-Aug-2020	Furniture, Fixtures & Equipment - Close-Out																																	
Move-In (Close-Out)	0	21-Aug-2020	21-Aug-2020	Move-In (Close-Out)																																	
Building Occupancy (Summer 2020)	0		21-Aug-2020	Building Occupancy (Summer 2020),																																	
32156 - General Education Building																																					
Programming	45	02-Nov-2020	01-Jan-2021	Programming																																	
Procurement - Design	101	26-May-2020 A	13-Oct-2020	Procurement - Design																																	
Design	285	14-Oct-2020	16-Nov-2021	Design																																	
DSA	111	16-Nov-2021	19-Apr-2022	DSA																																	
BID	86	20-Apr-2022	17-Aug-2022	BID																																	
Construction	326	18-Aug-2022	16-Nov-2023	Construction																																	
Close-Out	66	17-Nov-2023	16-Feb-2024	Close-Out																																	
Furniture, Fixtures & Equipment - Close-Out	63	19-Feb-2024	15-May-2024	Furniture, Fixtures & Equipment - Close-Out																																	
Move-In (Close-Out)	63	19-Feb-2024	15-May-2024	Move-In (Close-Out)																																	
Building Occupancy (Spring 2024)	0		15-May-2024	Building Occupancy (Spring 2024),																																	
32157 - Student Activities Center																																					
Programming	481	01-Apr-2019 A	01-Feb-2021	Programming																																	
Procurement - Design	111	01-Mar-2021	02-Aug-2021	Procurement - Design																																	
Design	283	01-Sep-2021	30-Sep-2022	Design																																	
DSA	108	30-Sep-2022	28-Feb-2023	DSA																																	
BID	66	31-May-2023	30-Aug-2023	BID																																	
Construction	412	31-Aug-2023	28-Mar-2025	Construction																																	
Close-Out	65	31-Mar-2025	27-Jun-2025	Close-Out																																	

Construction

Close-Out

DSA

Proc Design

MOVE-IN

◆

◆ Milestone

Design

Bid

Programming

FFE / Occupancy

Actual



# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

Activity Name	Duration	Current Start	Current Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028	
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q					
				D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J
<div><div></div> Furniture, Fixtures &amp; Equipment - Close-Out</div>	63	30-Jun-2025	24-Sep-2025																																		
<div><div></div> Move-In (Close-Out)</div>	63	30-Jun-2025	24-Sep-2025																																		
<div><div></div> Building Occupancy (Fall 2025)</div>	0		24-Sep-2025																																		
32158 - West Campus ADA Upgrades																																					
<div><div></div> Design</div>	160	08-Oct-2019 A	18-May-2020 A																																		
<div><div></div> DSA</div>	73	19-May-2020 A	27-Aug-2020																																		
<div><div></div> BID</div>	152	17-Mar-2020 A	14-Oct-2020																																		
<div><div></div> Construction</div>	125	15-Oct-2020	07-Apr-2021																																		
<div><div></div> Close-Out</div>	26	08-Apr-2021	13-May-2021																																		
32159 - Campus Way Finding / Ground Lighting																																					
<div><div></div> Design</div>	199	03-Jun-2019 A	06-Mar-2020 A																																		
<div><div></div> DSA</div>	54	06-Feb-2020 A	21-Apr-2020 A																																		
<div><div></div> BID</div>	65	25-Feb-2020 A	26-May-2020 A																																		
<div><div></div> Construction</div>	261	17-Mar-2020 A	16-Mar-2021																																		
<div><div></div> Close-Out</div>	25	17-Mar-2021	20-Apr-2021																																		
32160 - Security Hardware																																					
<div><div></div> BID</div>	59	21-Nov-2019 A	12-Feb-2020 A																																		
<div><div></div> Construction</div>	95	12-Feb-2020 A	24-Jun-2020 A																																		
<div><div></div> Close-Out</div>	66	31-Mar-2020 A	01-Jul-2020 A																																		
32161 - North Fire Lane / ADA																																					
<div><div></div> Design</div>	185	01-Nov-2019 A	16-Jul-2020 A																																		
<div><div></div> DSA</div>	130	17-Jul-2020 A	14-Jan-2021																																		
<div><div></div> BID</div>	66	15-Jan-2021	16-Apr-2021																																		
<div><div></div> Construction</div>	218	19-Apr-2021	16-Feb-2022																																		
<div><div></div> Close-Out</div>	64	17-Feb-2022	17-May-2022																																		
32163 - Campus-Wide Building Signage																																					
<div><div></div> Procurement - Design</div>	51	03-Feb-2020 A	14-Apr-2020 A																																		
<div><div></div> Design</div>	93	15-Apr-2020 A	21-Aug-2020																																		
<div><div></div> BID</div>	55	24-Aug-2020	06-Nov-2020																																		
<div><div></div> Construction</div>	77	09-Nov-2020	23-Feb-2021																																		
<div><div></div> Close-Out</div>	64	24-Feb-2021	24-May-2021																																		
32317 - Pavement Preservation / Roadway and Curb Marking																																					
<div><div></div> Construction</div>	219	17-Jun-2019 A	16-Apr-2020 A																																		
<div><div></div> Close-Out</div>	20	17-Apr-2020 A	14-May-2020 A																																		
EVCTBD07 Environmental Controls Update																																					
<div><div></div> Programming</div>	175	02-Mar-2020 A	30-Oct-2020																																		
<div><div></div> Procurement - Design</div>	52	02-Nov-2020	12-Jan-2021																																		
<div><div></div> BID</div>	52	02-Aug-2021	12-Oct-2021																																		

Construction

Close-Out

DSA

Proc Design

MOVE-IN

Milestone

Design

Bid

Programming

FFE / Occupancy

Actual

# SJECCD Measure X Bond Program Master Schedule

Status as of August 1, 2020

Activity Name	Duration	Current Start	Current Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
				2020												2021												2022												2023												2024												2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q

- Construction
- Close-Out
- DSA
- Proc Design
- MOVE-IN
- ◆ Milestone
- Design
- Bid
- Programming
- FFE / Occupancy
- Actual

# SJECCD Measure X Bond Program Master Schedule

## Status as of August 1, 2020

Activity Name	Duration	Current Start	Current Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028	
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q				
				D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J	F	A	J	J	A	S	D	J
District and District-wide Projects																																					
39302 - Demolition of San Felipe District Office and South Bay Academy																																					
Construction	222	04-Mar-2019 A	08-Jan-2020 A	Construction																																	
Close-Out	94	07-Jan-2020 A	15-May-2020 A	Close-Out																																	
39303 - District Services Furniture & Equipment																																					
Design	277	10-Oct-2019 A	30-Oct-2020	Design																																	
BID	52	03-Nov-2020	13-Jan-2021	BID																																	
Construction	180	18-Jan-2021	24-Sep-2021	Construction																																	
39314 - District Office Elevators Safety and Accessibility Upgrades																																					
Design	59	02-Dec-2019 A	21-Feb-2020 A	Design																																	
BID	83	17-Feb-2020 A	10-Jun-2020 A	BID																																	
Construction	300	02-Jun-2020 A	26-Jul-2021	Construction																																	
Close-Out	15	27-Jul-2021	16-Aug-2021	Close-Out																																	
39315 - District Elevator Assessment																																					
Procurement - Design	55	26-Nov-2019 A	11-Feb-2020 A	Procurement - Design																																	
Design	128	12-Feb-2020 A	07-Aug-2020	Design																																	

