



#### September 17, 2019: 5:00 – 6:00 PM Optional Tour

Please meet in Evergreen Valley College

Library/Ed.Tech.Center (LE) Building, Mishra Room at 4:45 p.m. and tour will begin at 5:00 p.m.

September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

2.	Approval of Agenda – <i>Chair</i>	ACTION
3.	Approval of Meeting Minutes from June 18, 2019	ACTION
4.	Public Comment – 3 Minutes per speaker with advance sign in (6 Minutes if an interpreter is needed) A reminder to everyone that the purpose of this agenda item is to give members of the public the opportunity to inform the Committee of any issues of concern within our jurisdiction. The Committee values this time and listens with interest. However, as these comments relate to non-agendized items, the Committee may not discuss or comment on them at this time. So, please do not interpret our silence as lack of interest. This is not the case. We thank and appreciate each speaker for taking the time to come to our meeting and speak to us, and we entrust our Chancellor to take appropriate note of the issues raised and proceed with due diligence.	INFORMATION
5.	Communications Received by Committee Members	INFORMATION
6.	Staff Reports – Interim Vice Chancellor Escobar	INFORMATION
7.	Preparations for Annual Report – Mike Chegini	INFORMATION
8.	<ul> <li>Committee Requests         <ul> <li>a. Presentation: How the Educational Master Plan is Realized             in the Bond Projects                 i. Evergreen Valley College                 <i>Vice President Administrative Services, Evergreen Valley College - Andre</i>                 ii. San Jose City College                 <i>President, San Jose City College - Roland Montemayor</i></li> </ul> </li> </ul>	INFORMATION ea Alexander
9.	<ul> <li>Program Financial Reports – Jessica Fassler</li> <li>a. Financial Reports for Measures G-2010 and X</li> <li>b. Bond List Revision(s) <ol> <li>Measure G-2010</li> <li>Measure X</li> <li>Measures G-2010 and X</li> </ol> </li> <li>c. 2019 General Obligation Bonds Refunding</li> </ul>	INFORMATION INFORMATION
10.	Proposed Future Meeting Dates – Chair	ACTION
11.	<ul> <li>Future Agenda Items</li> <li>a. Budget Cost Reports</li> <li>b. Financial and Performance Audit Reports</li> <li>c. Review and Approval of Annual Report</li> </ul>	INFORMATION

12. Adjournment

1. Call to Order - Chair

#### **Board of Trustees**

#### Proposed Future Meeting Dates/Times/Locations

Meeting Date	Location	Tour
Tuesday, January 21, 2020	District Office, 40 South Market, Board Room	No
Tuesday, March 17, 2020	San Jose City College, T-112	Yes - SJCC
Tuesday, June 16, 2020	EVC, Library/Ed. Tech. Center (LE) Building, Mishra Room	Yes - EVC
Tuesday, September 15, 2020	San Jose City College, T-112	Yes - SJCC
Tuesday, January 19, 2021	District Office, 40 South Market, Board Room	No
Tuesday, March 16, 2021	EVC, Library/Ed. Tech. Center (LE) Building, Mishra Room	Yes - EVC

Meetings are held from 6:00 to 7:30 PM

#### G-2010 and X Citizens' Bond Oversight Committee (CBOC)

Requirement: Minimum 7 Member Committee

*Required Representation (#)	Representing	Current Members	Board Approval Date	Term 1 End Date	Term 2 End Date	Term 3 End Date
Community-At-Large (2)	Community-At-Large	Cory Demar**	28-Feb-17	28-Feb-19	12-Feb-21	
	Community-At-Large	Bethel Kim	28-Feb-17	28-Feb-19	9-Oct-20	
Senior Citizens' Org. (1)	Senior Citizens' Organization	Rose Regalado	28-Feb-17	28-Feb-19	12-Feb-21	
Business Community (1)	Business Community Member from within the District	Linda Reiners	28-Feb-17	28-Feb-19	12-Feb-21	
	Business Community Member from within the District	Matthew Mahood	28-Feb-17	28-Feb-19	12-Feb-21	
	Business Community Member from within the District	Shanta (Shay) Franco-Clausen*	13-Jun-17	13-Jun-19	9-Jul-21	
Student (1)	Student -Evergreen Valley College	Vacant				
Support Organization (1)	Support Organization	Leo Cortez	28-Feb-17	28-Feb-19	12-Feb-21	
Bona-fide Taxpayers Association (1)	Taxpayers Association	Vacant				

\* Elected as the Chair of the Committee, June 18, 2019

\*\* Elected as the Vice Chair of the Committee, June 18, 2019

#### **Committee Membership**

For information and an application, please visit: <u>http://cboc.sjebond.com/application/</u>



September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following attachment is reference material for:

#### Agenda Item 3: Approval of Minutes from June 18, 2019 Meeting



#### **CITIZENS' BOND OVERSIGHT COMMITTEE**

DRAFT MEETING MINUTES June 18, 2019: 6:00 – 7:30 PM San José City College, Room T-112, 600 S. Bascom Ave., San José, CA 95128

<u>Present:</u>	Cory Demar Shanta (Shay) Franco-Clausen Bethel Kim Matthew Mahood Rose Regalado Linda Reiners Enrique Villegas	Community At-Large Business Community Community At-Large Business Community Senior Citizens' Organization Business Community Student – EVC
Absent:	Leo Cortez	Support Organization
<u>Staff:</u>	Jorge Escobar	Interim Vice Chancellor of Administrative Services, SJECCD, and Vice President, Administrative Services, SJCC
	Andrea Alexander	Vice President, Administrative Services, EVC
	Roland Montemayor Marilyn Morikang	Acting President, SJCC Acting Vice President, Administrative Services, SJCC
	Hong Yang	Accounting, SJECCD
	Ann Kennedy	Financial Manager, AKG
	Mike Chegini	Communications Manager, AKG
	Jessica Fassler Mark Newton	Senior Project Accountant, AKG Program Manager, Brailsford & Dunlavey
		r rogram manager, Dranstore & Dumavey

#### AGENDA:

1. <u>Call to Order</u>

The meeting was called to order at 6:04 PM with a quorum by Ms. Franco-Clausen.

2. <u>Approval of Agenda</u>

Motioned by Ms. Reiners, seconded by Mr. Demar. The Committee unanimously approved the agenda as presented.

3. Election of the Chair and Vice-Chair

Ms. Reiners nominated Ms. Franco-Clausen for Chair, and Mr. Demar for Vice-Chair. Mr. Mahood seconded. The Committee unanimously approved the nominations.

- 4. <u>Approval of Meeting Minutes from March 19, 2019</u> Motioned by Ms. Kim, seconded by Ms. Reiners. The Committee unanimously approved the minutes as presented.
- 5. <u>Public Comment 3 Minutes per speaker with advance sign in</u> No public comments

6. <u>Communications Received by Committee Members</u> No communications

#### 7. Staff Reports

Mr. Escobar introduced himself as Interim Vice Chancellor of Administrative Services. He described the District's plans for leadership transitions, backfilling of staff vacancies and the creation of a new Director of Facilities and Bond Program Management position whose primary focus will be on the bond program.

Mr. Escobar gave an overview of the first Bond retreat held on March 8, 2019, and the implementation of CUPCCAA and PlanetBids to help execute the bond more effectively. He also added information regarding working on Project Labor Agreements for Measure X.

Ms. Kennedy explained what CUPCCAA is and how it plays a part in the bond. Mr. Newton explained the PlanetBids online program and process. Mr. Escobar explained that Mr. Sam Ho from the District connects with local vendors and invites them to apply on PlanetBids.

Ms. Franco-Clausen asked about the bid selection process regarding small or disadvantaged businesses. Mr. Newton explained how the process works and what outreach efforts are taking place to encourage applications from small and disadvantaged businesses.

#### 8. <u>Recognition of Service</u>

Mr. Escobar presented a certificate of appreciation to Mr. Villegas for serving as a member of the CBOC.

#### 9. Project Updates

Mr. Newton updated the Committee on projects going on at Evergreen Valley College, San José City College and the District.

#### 10. <u>Committee Requests</u>

a. Review of Overhead Allocation Process

Ms. Kennedy provided a detailed explanation of the Overhead Allocation Process regarding projects 39905 (program management and support services) and 39999 (legal, environmental impact reports, planning and assessment costs, and district staff).

#### 11. Program Financial Reports

a. Financial Reports for Measures G-2010 and X Ms. Kennedy presented an overview of the Measure G-2010 and Measure X Financial Reports.

Ms. Kennedy pointed out that for the Measure G-2010 report, the unallocated bond interest earned continues to have a note on it. The bond program team has been working with the Santa Clara County office to resolve the discrepancy. It appeared that the County changed an internal program which resulted in the appearance of a loss (negative number). Actually, there has been no loss and the matter should be worked out by the next CBOC meeting.

Motioned by Mr. Mahood, seconded by Ms. Kim. The Committee unanimously approved the financial reports as presented.

#### b. Bond List Revisions

- i. Ms. Kennedy presented the two Measure G-010 Bond List Revisions that occurred after the reporting period ending March 31, 2019 and prior to this meeting.
- ii. Ms. Kennedy presented the three Measure G-2010/X Bond List Revisions that occurred after the reporting period ending March 31, 2019 and prior to this meeting.

#### 12. <u>Future Agenda Items</u>

The Committee discussed their proposed future agenda items and decided that they have great interest in a presentation on "How the Educational Master Plan is Realized in the Bond Projects". San José City College President Roland Montemayor and Vice President, Administrative Services, Evergreen Valley College, Andrea Alexander, agreed to present on this topic at the next meeting. The Committee decided it would simplify the agenda to provide ample time for the presentation. There would be no project updates and financial reports would be provided but not thoroughly discussed to allow for the colleges' presentations.

They discussed and agreed to view future agendas and meeting materials on electronic devices to help save on printing costs and waste.

The proposed future meeting date of Tuesday, September 17, 2019 at 6:00 PM – 7:30 PM was agreed to by the Committee members. This meeting will be held at EVC, Mishra Room.

#### 13. Adjournment

The meeting adjourned at 7:34 PM.

Motioned by Ms. Franco-Clausen, seconded by Ms. Reiners. The Committee unanimously approved the motion to adjourn.



September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following attachment is reference material for:

Agenda Item 7: Preparations for Annual Report – Mike Chegini



#### CBOC 2018-2019 Annual Report Schedule

9/17/19: Select volunteers for working group.

- 10/1/19: Email sent out requesting feedback on FY 2017/2018 annual report.
- 10/8/19: Review and feedback on FY 2017/2018 annual report due.
- 11/1/19: 1<sup>st</sup> draft of annual report sent out.
- 11/8/19: Review & feedback due.
- 12/6/19: Final annual report draft sent out.
- 1/21/20: Annual report draft presentation at CBOC meeting.
- 1/28/20: Incorporate any edits from CBOC meeting, prepare for final publishing.
- Feb/Mar 2020: Present annual report at Board meeting and publish online.



September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following link is reference material for:

#### Agenda Item 8.a.i: Committee Requests:

Presentation: How the Educational Master Plan is Realized in the Bond Projects: Evergreen Valley College

Vice President, Evergreen Valley College
Andrea Alexander

To view the Presentation, please use the link below:

https://bmet.akennedygroup.net/tinyurl.aspx?k=632a8c2149554



September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following link is reference material for:

#### Agenda Item 8.a.ii: Committee Requests:

Presentation: How the Educational Master Plan is Realized in the Bond Projects: San José City College

President, San José City College
Roland Montemayor

To view the Presentation, please use the link below:

https://bmet.akennedygroup.net/tinyurl.aspx?k=99ffe82349555



September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following attachments are reference material for:

Agenda Item 9.a: Financial Reports: Measures G- 2010 and X – Jessica Fassler

#### 12 of 35

## Whole Program Report

#### San José Evergreen CCD

#### Measure G-2010

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

#### **Funding Sources (Budget)**

Bond Authorization (Measure G-2010)	\$268,000,000	98.14 %
Bond Allocated Interest Earned (Standard)	\$2,888,104	98.14 % 1.06 % 0.06 % 0.73 % 0.00 %
Bond Unallocated Interest Earned (Standard)	\$171,058	0.06 %
Bond Allocated Interest Earned (Endowment)	\$2,006,880	0.73 %
*Bond Unallocated Interest Earned (Endowment)	\$0	0.00 %
*The field state is a soliton deterministic time with the Oceanty American be	- h	


\*The field's data is pending data verification with the County. A meeting has been scheduled for October 2019 with County staff.

	٢	Total Bond:	\$273,066,041	100.00 %	
State			\$0	0.00 %	
Other			\$0	0.00 %	
	Total Bond + Othe	er Funding:	\$273,066,041	100.00 %	
Cost Status		Actua	I Expenses To Dat	te	
Budget Group	Total Budget	Bond	State	Other	Remaining Balance
A&E, DSA, Oversight & Other	\$71,537,702	\$68,901,259	\$0	\$0	\$2,636,444
Construction & Contingency	\$173,158,721	\$146,697,332	\$0	\$0	\$26,461,389
Furniture & Equipment	\$28,198,560	\$27,670,684	\$0	\$0	\$527,876
Unallocated Interest	\$171,058	\$0	\$0	\$0	\$171,058
Totals:	\$273,066,041	\$243,269,274	\$0	\$0	\$29,796,767

#### Budget vs Expenses (Bond Only)

Remaining Bond Funding (12%) **Total Bond Expenses** (88%)

#### Budget vs Expenses (Total Funding)



#### Notes:

Bond and Bond Authorization: Measure G-2010

Interest Earned: Measure G-2010 Interest Earnings Allocated to Projects Total Interest Earnings (Investment Income): Interest Earned + Unallocated Interest Earned

Unallocated Interest Earned: Interest Earnings not yet allocated to specific projects State: State Capital Outlay and Scheduled Maintenance (only on Measure G-2010 projects)

Other: Contribution to Project from "other" source (non-State nor Bond) Expenses in the "Actual Expenses to Date" columns: Paid and Accrued expenses through the reporting period end date.

Rounding factors may apply.



#### 13 of 35

## Whole Program Report

San José Evergreen CCD

#### Measure X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

#### **Funding Sources (Budget)**


	Total Bond + Other Funding:	\$749,772,543	100.00 %
Other		\$0	0.00 %
State		\$0	0.00 %
	Total Bond:	\$749,772,543	100.00 %
Unallocated Bond Interest Earned (Tax	able)	\$494,655	0.07 %
Bond Allocated Interest Earned (Taxab	le)	\$482,320	0.06 %
Unallocated Bond Interest Earned (Tax	-exempt)	\$401,533	0.05 %
Bond Allocated Interest Earned (Tax-ex	cempt)	\$394,034	0.05 %
Bond Authorization (Measure X)		\$748,000,000	99.76 %

Cost Status		Actual E	xpenses To Dat	е	
Budget Group	Total Budget	Bond	State	Other	Remaining Balance
A&E, DSA, Oversight & Other	\$18,627,110	\$5,347,276	\$0	\$0	\$13,279,834
Construction & Contingency	\$657,194,365	\$2,303,947	\$0	\$0	\$654,890,418
Furniture & Equipment	\$73,054,880	\$359,189	\$0	\$0	\$72,695,690
Unallocated Interest	\$896,188	\$0	\$0	\$0	\$896,188
Totals:	\$749,772,543	\$8,010,412	\$0	\$0	\$741,762,130

#### Budget vs Expenses (Bond Only)

Remaining Bond Funding (99%) **Total Bond Expenses** (1%)

#### **Budget vs Expenses (Total Funding)**



#### Notes:

Bond and Bond Authorization: Measure G-2010

Interest Earned: Measure G-2010 Interest Earnings Allocated to Projects Total Interest Earnings (Investment Income): Interest Earned + Unallocated Interest Earned Unallocated Interest Earned: Interest Earnings not yet allocated to specific projects State: State Capital Outlay and Scheduled Maintenance (only on Measure G projects)

Other: Contribution to Project from "other" source (non-State nor Bond) Expenses in the "Actual Expenses to Date" columns: Paid and Accrued expenses through the reporting period end date. Rounding factors may apply.



# Measure G-2010 and X Reporting Period: Inception through 6/30/2019 Reconciled pene Bond Bond Exp. Qtr Bond Desce/Desicet Name Desce/Desicet Name Desce/Desicet Name

#### Reconciled pending final financial close of FY 2018/2019

Phase/	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
	ose City College Project List								
	Approved								
31122	Group II Equipment	\$6,176,975	\$3,266,213	\$418,940	\$2,910,762	9/24/2012	12/31/20	25 X	$\checkmark$
	Measure G-2010	\$4,041,760	\$3,262,391	\$417,706	\$779,369				
	Measure X	\$2,135,215	\$3,822	\$1,234	\$2,131,393				
31137	Property Acquisition	\$10,000,000	\$27,398	\$10,708	\$9,972,602	6/12/2018	12/31/20	25 🗸	√
	Measure X	\$10,000,000	\$27,398	\$10,708	\$9,972,602				
31150	ADA Improvements	\$500,000	\$0	\$0	\$500,000	1/1/2020	12/31/20	25 🗸	$\checkmark$
	Measure X	\$500,000	\$0	\$0	\$500,000				
31152	Campus-wide Painting- SJCC	\$3,044,520	\$63,689	\$63,689	\$2,980,831	1/30/2019	10/14/20	19 🗸	$\checkmark$
	Measure X	\$3,044,520	\$63,689	\$63,689	\$2,980,831				
31153	Technology Building Remodel / Med. Tech.	\$3,000,000	\$0	\$0	\$3,000,000	9/13/2023	2/21/20	25 🗸	√
	Measure X	\$3,000,000	\$0	\$0	\$3,000,000				
31154	Kingman Intersection Off-Site and On-Site Improvements	\$3,500,000	\$0	\$0	\$3,500,000	1/2/2023	2/11/20	23 🗸	$\checkmark$
	Measure X	\$3,500,000	\$0	\$0	\$3,500,000				
31156	Student Services Resource and Drop-in Center	\$597,250	\$45,521	\$45,521	\$551,729	4/15/2019	11/5/20	20 🗸	~
	Measure X	\$597,250	\$45,521	\$45,521	\$551,729				
31157	Campus Lighting Upgrades	\$55,000	\$14,479	\$14,479	\$40,521	4/15/2019	8/18/20	23 🗸	$\checkmark$
	Measure X	\$55,000	\$14,479	\$14,479	\$40,521				
31159	Site Utility and Topography	\$350,000	\$32,937	\$32,937	\$317,063	5/6/2019	10/21/20	19 🗸	$\checkmark$
	Measure X	\$350,000	\$32,937	\$32,937	\$317,063				
31160	Telecomm Master Plan	\$150,000	\$0	\$0	\$150,000	4/15/2019	3/6/20	20 🗸	$\checkmark$
	Measure X	\$150,000	\$0	\$0	\$150,000				
31161	Child Development Center- Phase I	\$4,195,020	\$10,934	\$10,934	\$4,184,086	5/6/2019	2/8/20	21 🗸	$\checkmark$
	Measure X	\$4,195,020	\$10,934	\$10,934	\$4,184,086				
31162	Student Center Expansion	\$6,076,000	\$1,257	\$1,257	\$6,074,743	5/6/2019	11/10/20	19 🗸	✓
	Measure X	\$6,076,000	\$1,257	\$1,257	\$6,074,743				
31163	Softball Field Renovation and Track Replacement	\$2,391,250	\$0	\$0	\$2,391,250	7/23/2019	4/19/20	21 🗸	✓
	Measure X	\$2,391,250	\$0	\$0	\$2,391,250				
31164	Campus HVAC Phase II	\$167,432	\$6,235	\$6,235	\$161,197	6/29/2019	4/17/20	20 🗸	✓
	Measure G-2010	\$167,432	\$6,235	\$6,235	\$161,197				

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Scheo Status
31165	Jaguar Multicultural Center	\$8,000,000	\$0	\$0	\$8,000,000	5/1/2019	2/7/202	3 🗸	✓
	Measure X	\$8,000,000	\$0	\$0	\$8,000,000				
1309	SJCC Vehicles	\$100,000	\$0	\$0	\$100,000	2/12/2019	12/31/202	5 🗸	~
	Measure X	\$100,000	\$0	\$0	\$100,000				
1310	Door Hardware Upgrades	\$2,000,000	\$107,964	\$107,964	\$1,892,036	5/6/2019	10/28/202	20 🗸	√
	Measure X	\$2,000,000	\$107,964	\$107,964	\$1,892,036				
1313	Small Capital Repairs - Facilities Upgrades - SJCC	\$5,468,543	\$0	\$0	\$5,468,543	7/1/2021	12/31/202	4 🗸	✓
	Measure G-2010	\$5,468,543	\$0	\$0	\$5,468,543				
31333	CTE Improvements	\$403,262	\$66,381	\$0	\$336,882	2/8/2017	8/17/201	8 🗸	√
	Measure G-2010	\$49,975	\$49,975	\$0	\$0				
	Measure X	\$353,287	\$16,406	\$0	\$336,882				
31702	IT Infrastructure Improvements	\$5,726,300	\$4,184,408	\$15,068	\$1,541,893	4/3/2012	12/31/202	5 🗸	~
	Measure G-2010	\$4,184,408	\$4,184,408	\$15,068	\$0				
	Measure X	\$1,541,893	\$0	\$0	\$1,541,893				
31703	Technology Upgrades	\$5,302,550	\$3,828,335	\$125,222	\$1,474,215	12/16/2015	12/31/202	5 🗸	~
	Measure G-2010	\$3,866,522	\$3,828,335	\$125,222	\$38,187				
	Measure X	\$1,436,028	\$0	\$0	\$1,436,028				
1705	IT and Tech Equipment - SJCC	\$5,468,543	\$0	\$0	\$5,468,543	7/1/2021	12/31/202	:5 🗸	$\checkmark$
	Measure G-2010	\$5,468,543	\$0	\$0	\$5,468,543				
	Total Board Approved	\$72,672,645	\$11,655,750	\$852,956	\$61,016,895				
Desig									
1129	New Maintenance and Operations Building and Emergency Operations Center	\$11,558,207	\$1,245,493	\$206,706	\$10,312,714	2/8/2017	12/9/202	:1 ✓	$\checkmark$
	Measure G-2010	\$1,210,221	\$1,210,221	\$171,434	\$0				
	Measure X	\$10,347,986	\$35,272	\$35,272	\$10,312,714				
1130	Theater Accessibility and Entrance Improvements	\$3,951,552	\$637,215	\$205,185	\$3,314,337	12/15/2016	5/18/202	1 🗸	~
	Measure G-2010	\$550,846	\$490,265	\$58,235	\$60,581				
	Measure X	\$3,400,705	\$146,950	\$146,950	\$3,253,755				
1132	New CTE Building	\$72,165,516	\$504,161	\$469,291	\$71,661,356	8/6/2018	8/4/202	3 🗸	$\checkmark$
	Measure G-2010	\$359,005	\$276,810	\$241,940	\$82,194				
	Measure X	\$71,806,512	\$227,350	\$227,350	\$71,579,161				
1135	Science Building Mechanical Upgrade	\$501,800	\$27,796	\$10,995	\$474,004	1/14/2019	1/30/202	.0 🗸	$\checkmark$
	Measure G-2010	\$146,441	\$27,796	\$10,995	\$118,646				
	Measure X	\$355,358	\$0	\$0	\$355,358				
1155	Entrance Door Replacement	\$423,500	\$72,302	\$72,302	\$351,198	1/4/2019	11/8/201	9 🗸	$\checkmark$

See last page for definitions and notes

Reporting Period: Inception through 6/30/2019

### 16 of 35 San José Evergreen CCD

#### Reconciled pending final financial close of FY 2018/2019

Phase/	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date		Cost Status	Sched Status
31324	Restroom Fixtures & Plumbing Upgrades	\$500,000	\$109,813	\$109,813	\$390,187	1/1/2019	11/9/202	0 🗸	$\checkmark$
	Measure X	\$500,000	\$109,813	\$109,813	\$390,187				
	Total Design	\$89,100,575	\$2,596,779	\$1,074,291	\$86,503,796				
Const	ruction								
31114	Demolition and Site Preparations for New CTE	\$3,448,440	\$994,976	\$742,016	\$2,453,463	2/20/2013	3/10/202	0 🗸	$\checkmark$
	Measure G-2010	\$1,382,678	\$994,976	\$742,016	\$387,702				
	Measure X	\$2,065,761	\$0	\$0	\$2,065,761				
31133	New Swing Space Project	\$3,968,046	\$798,359	\$421,005	\$3,169,687	10/22/2018	7/29/201	9 🗸	$\checkmark$
	Measure G-2010	\$468,046	\$459,186	\$115,196	\$8,860				
	Measure X	\$3,500,000	\$339,173	\$305,809	\$3,160,827				
31134	Storm Water Management Remediation	\$858,847	\$123,317	\$90,240	\$735,530	4/30/2018	10/1/201	9 🗸	~
	Measure G-2010	\$858,847	\$123,317	\$90,240	\$735,530				
31151	Library Interior Upgrades	\$2,609,234	\$551,273	\$544,488	\$2,057,961	9/3/2018	6/14/201	9 🗸	~
	Measure G-2010	\$597,405	\$312,771	\$305,986	\$284,634				
	Measure X	\$2,011,830	\$238,503	\$238,503	\$1,773,327				
31158	Admissions and Records	\$308,000	\$44,335	\$44,335	\$263,665	12/3/2018	5/31/201	9 🗸	$\checkmark$
	Measure X	\$308,000	\$44,335	\$44,335	\$263,665				
31304	Small Capital Repairs	\$9,945,807	\$5,899,312	\$55,964	\$4,046,494	6/5/2012	12/31/202	4 🗸	~
	Measure G-2010	\$5,843,349	\$5,843,349	\$0	\$0				
	Measure X	\$4,102,458	\$55,964	\$55,964	\$4,046,494				
31312	San Jose Evergreen Community College	\$899,345	\$743,867	\$686,810	\$155,479	6/29/2018	7/4/201	9 🗸	~
	Extension - Irrigation Measure G-2010	\$899,345	\$743,867	\$686,810	\$155,479				
31320	Parking Lot and Street Repairs - Phase II	\$1,028,598	\$500,311	\$441,735	\$528.288	11/28/2018	9/18/201	9 🗸	~
	Measure G-2010	\$1,028,598	\$500,311	\$441,735	\$528,288				
31338	AV Improvements Phase II	\$344,018	\$130,601	\$75,177	\$213,417	6/29/2018	7/18/201	9 ./	~
01000	Measure G-2010	\$344,018	\$130,601	\$75,177	\$213,417	0/20/2010	1110/201	• •	
31339	Interior Finishes Upgrades	\$126,475	\$99,889	\$66,523	\$26,585	4/2/2018	12/31/202	5 √	~
01000	Measure G-2010	\$126,475	\$99,889	\$66,523	\$26,585	4/2/2010	12/01/202	• •	·
	Total Construction	\$23,536,809	\$9,886,240	\$3,168,294	\$13,650,569				
Close		\$23,530,609	<b>\$</b> 5,000,240	<b>\$</b> 3,100,294	\$13,650,569				
31125	New Gym Sitework and Auxiliary Buildings	\$14,247,494	\$13,967,383	\$173,997	\$280,111	6/29/2015	4/1/201	8 🗸	~
	Measure G-2010	\$14,247,494	\$13,967,383	\$173,997	\$280,111				
31131	San Jose-Evergreen Community College	\$1,568,558	\$1,544,683	\$18,274	\$23,875	5/9/2017	2/28/201	8 🗸	~
	Extension Measure G-2010	\$1,568,558	\$1,544,683	\$18,274	\$23,875				
	measure G-2010	\$ 1,008,008	φ1,044,083	φ18,∠74	<b>φ∠</b> 3,875				

See last page for definitions and notes

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/I	Project Name		Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
31321	Parking Lot and Street Rep	pairs	\$260,221	\$260,221	\$0	\$0	8/31/2016	6/30/201	8 🗸	~
		Measure G-2010	\$260,221	\$260,221	\$0	\$0				
31322	Access Control		\$907,825	\$870,851	\$105,157	\$36,974	5/26/2016	2/28/202	0 🗸	✓
		Measure G-2010	\$907,825	\$870,851	\$105,157	\$36,974				
31323	Relocate Adaptive PE		\$521,591	\$459,342	\$9,150	\$62,249	2/8/2017	7/31/201	9 🗸	✓
		Measure G-2010	\$521,591	\$459,342	\$9,150	\$62,249				
31328	Wayfinding, Signage and S	Site Fencing	\$2,050,317	\$2,033,304	\$228,740	\$17,013	5/5/2016	11/21/201	8 🗸	✓
		Measure G-2010	\$2,050,317	\$2,033,304	\$228,740	\$17,013				
31330	Audio Visual Systems Imp	rovements	\$445,509	\$445,509	\$2,235	\$0	12/15/2016	9/11/201	8 🗸	√
		Measure G-2010	\$445,509	\$445,509	\$2,235	\$0				
31332	Campus HVAC Equipment	& Controls	\$1,011,002	\$990,638	\$27,964	\$20,364	5/26/2016	10/11/201	8 🗸	✓
		Measure G-2010	\$1,011,002	\$990,638	\$27,964	\$20,364				
31336	Physical Security PH II		\$3,159,366	\$2,852,461	\$57,260	\$306,905	5/26/2016	9/21/201	8 🗸	✓
		Measure G-2010	\$3,159,366	\$2,852,461	\$57,260	\$306,905				
		Total Close Out	\$24,171,884	\$23,424,393	\$622,777	\$747,491				
Compl	ete									
31107	Career Technical Educatio Renovation of 100/200 buil		\$11,666,035	\$11,666,035	(\$20,125)	\$0				
		Measure G-2010	\$11,666,035	\$11,666,035	(\$20,125)	\$0				
31109	Repurpose Boiler Plant		\$589,305	\$589,305	\$0	\$0				
		Measure G-2010	\$589,305	\$589,305	\$0	\$0				
31110	Utility Extensions and Eme Generator	ergency	\$5,718,806	\$5,718,806	\$0	\$0				
		Measure G-2010	\$5,718,806	\$5,718,806	\$0	\$0				
31116	Campus Site Improvement	ts	\$1,137,429	\$1,137,429	\$0	\$0				
		Measure G-2010	\$1,137,429	\$1,137,429	\$0	\$0				
31121	Photo Lab Relocation		\$750,984	\$750,984	\$0	\$0				
		Measure G-2010	\$750,984	\$750,984	\$0	\$0				
31126	Iron Workers Training Cen	iter	\$1,540,891	\$1,540,891	\$0	\$0				
		Measure G-2010	\$1,540,891	\$1,540,891	\$0	\$0				
31127	GE HVAC Upgrade and Ca Controls Extension	mpus HVAC	\$936,952	\$936,952	\$0	\$0				
		Measure G-2010	\$936,952	\$936,952	\$0	\$0				
	<b>.</b>		¢040.074	¢C40.074						
31128	Parking Lot and Walkway	Improvements	\$640,874	\$640,874	\$0	\$0				

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/I	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
31308	Campus Water System mapping and consolidation	\$396,145	\$396,145	\$0	\$0				
	Measure G-2010	\$396,145	\$396,145	\$0	\$0				
31311	Physical Security	\$646,381	\$646,381	\$0	\$0				
	Measure G-2010	\$646,381	\$646,381	\$0	\$0				
31325	Roofing Repairs	\$908,700	\$908,700	\$0	\$0				
	Measure G-2010	\$908,700	\$908,700	\$0	\$0				
31327	Utilities PH III	\$312,268	\$312,268	\$0	\$0				
	Measure G-2010	\$312,268	\$312,268	\$0	\$0				
31329	ADA Transition Plan: Accessibility Survey & Improvements	\$1,526	\$1,526	\$0	\$0				
	Measure G-2010	\$1,526	\$1,526	\$0	\$0				
31331	Building Interior Finishes	\$299,420	\$299,420	\$0	\$0				
	Measure G-2010	\$299,420	\$299,420	\$0	\$0				
31335	GE Building Interior Finishes	\$1,811,737	\$1,811,737	\$0	\$0				
	Measure G-2010	\$1,811,737	\$1,811,737	\$0	\$0				
	Total Complete	\$27,357,453	\$27,357,453	(\$20,125)	\$0				
Conso	lidated								
31108	100-200-Boiler Plant Demo and New Parking Lot	\$0	\$0	\$0	\$0				
31111	Exterior Lighting Phase II	\$0	\$0	\$0	\$0				
31113	Vocational Technology Bldg	\$0	\$0	\$0	\$0				
31117	Landscaping	\$0	\$0	\$0	\$0				
31118	Irrigation	\$0	\$0	\$0	\$0				
31119	Hardscape	\$0	\$0	\$0	\$0				
31120	Wayfinding	\$0	\$0	\$0	\$0				
31305	Energy Efficiency- Photovoltaic	\$0	\$0	\$0	\$0				
31307	Campus Generator Project	\$0	\$0	\$0	\$0				
31326	Site Fencing & Marquee Signage	\$0	\$0	\$0	\$0				
	Total Consolidated	\$0	\$0	\$0	\$0				
Cance		• -	• *	• -	• -				
31105	Renovate Building K	\$0	\$0	\$0	\$0				
31106	Renovate- General Education Building	\$0	\$0	\$0	\$0				

See last page for definitions and notes

## Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
	Total Cancelled	\$0	\$0	\$0	\$0				
Deferr	ed								
31112	Vehicular Circulation Entrances	\$29,227	\$29,227	\$0	\$0				
	Measure G-2010	\$29,227	\$29,227	\$0	\$0				
31115	Theater Demo and New Parking Lot	\$0	\$0	\$0	\$0				
31334	Exterior Lighting Upgrades & Repairs	\$0	\$0	\$0	\$0				
	Total Deferred	\$29,227	\$29,227	\$0	\$0				
31199	Campus Contingency - San Jose City	\$6,241,308	\$0	\$0	\$6,241,308				
	Measure X	\$6,241,308	\$0	\$0	\$6,241,308				
SJCC - Future	SJCC - Future Projects	\$165,940,360	\$0	\$0	\$165,940,360				
	Measure X	\$165,940,360	\$0	\$0	\$165,940,360				
	Total San Jose City College Campus Budget	\$409,050,261	\$74,949,843	\$5,698,192	\$334,100,418				
	Measure G-2010	\$88,621,020	\$73,355,775	\$4,173,171	\$15,265,245				
	Measure X	\$320,429,241	\$1,594,068	\$1,525,021	\$318,835,173				

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/I	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
Everg	reen Valley College Project List								
_	Approved								
32122	EVC Vehicles	\$191,872	\$91,872	\$0	\$100,000	6/5/2014	4/14/20	23 X	$\checkmark$
	Measure G-2010	\$91,872	\$91,872	\$0	\$0				
	Measure X	\$100,000	\$0	\$0	\$100,000				
				<b></b>	A /= / == / == A				
32134	Language Arts Building	\$47,500,000	\$42,828	\$42,742	\$47,457,172	12/3/2018	11/4/20	22 🗸	$\checkmark$
	Measure X	\$47,500,000	\$42,828	\$42,742	\$47,457,172				
32138	Kinesiology, Physical Education and Aquatics (Bldg. #3)	\$67,000,000	\$11,437	\$9,484	\$66,988,563	6/12/2018	12/8/20	25 🗸	~
	Measure X	\$67,000,000	\$11,437	\$9,484	\$66,988,563				
32150	ADA Improvements	\$250,000	\$0	\$0	\$250,000	4/16/2019	12/31/20	25 🗸	~
	Measure X	\$250,000	\$0	\$0	\$250,000				
32318	Small Capital Repairs - Facilities Upgrades - EVC	\$5,468,541	\$0	\$0	\$5,468,541	7/1/2021	6/30/20	28 🗸	~
	Measure G-2010	\$5,468,541	\$0	\$0	\$5,468,541				
32602	Group II Equipment	\$1,624,258	\$713,948	\$21,249	\$910,310	6/7/2012	4/15/20	22 🗸	✓
	Measure G-2010	\$690,723	\$690,723	(\$1,976)	\$0				
	Measure X	\$933,535	\$23,225	\$23,225	\$910,310				
32703	Technology Upgrades	\$2,309,634	\$1,999,839	\$341,036	\$309,795	2/22/2016	4/14/20	23 🗸	√
	Measure G-2010	\$2,309,634	\$1,999,839	\$341,036	\$309,795				
32705	IT and Tech Equipment - EVC	\$5,468,541	\$0	\$0	\$5,468,541	7/1/2021	6/28/20	24 🗸	✓
	Measure G-2010	\$5,468,541	\$0	\$0	\$5,468,541				
	Total Board Approved	\$129,812,846	\$2,859,924	\$414,511	\$126,952,922				
Desigr	1								
32130	PE ADA Improvements - Pathways / Fieldhouse	\$945,363	\$259,652	\$185,613	\$685,711	3/30/2018	12/26/20	19 🗸	$\checkmark$
	Measure G-2010	\$245,363	\$236,505	\$162,466	\$8,858				
	Measure X	\$700,000	\$23,147	\$23,147	\$676,853				
32132	Student Services Center	\$65,000,000	\$377,506	\$359,559	\$64,622,494	10/10/2018	11/16/20	22 🗸	~
	Measure X	\$65,000,000	\$377,506	\$359,559	\$64,622,494				
32144	EVC: Campus Painting Project	\$5,700,000	\$202,696	\$202,696	\$5,497,304	1/4/2019	9/22/20	20 🗸	$\checkmark$
52144				¢202.606	\$5,497,304				
52144	Measure X	\$5,700,000	\$202,696	\$202,696	ψ0,407,004				
	Measure X Total Design	\$5,700,000 <b>\$71,645,363</b>	\$202,696 <b>\$839,855</b>	\$202,898 <b>\$747,869</b>	\$70,805,508				
				. ,					
	Total Design			. ,		4/5/2018	9/16/20	<b>19 √</b>	✓
Const	Total Design	\$71,645,363	\$839,855	\$747,869	\$70,805,508	4/5/2018	9/16/20	19 🗸	√

See last page for definitions and notes

Reporting Period: Inception through 6/30/2019

## 21 of 35 San José Evergreen CCD

#### Reconciled pending final financial close of FY 2018/2019

Phase/	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
32128	Physical Education Accessibility Improvements	\$2,460,849	\$949,290	\$779,656	\$1,511,558	4/5/2018	10/15/201	9 🗸	~
	Measure G-2010	\$387,079	\$374,636	\$214,539	\$12,443				
	Measure X	\$2,073,770	\$574,654	\$565,117	\$1,499,116				
32145	Gullo 2nd Floor - Student Services Center Renovation	\$3,000,000	\$854,239	\$837,209	\$2,145,761	2/13/2019	9/3/201	9 🗸	~
	Measure X	\$3,000,000	\$854,239	\$837,209	\$2,145,761				
32146	MS3 Exterior Stair Lighting	\$150,934	\$138,880	\$138,740	\$12,054	5/21/2018	8/30/201	9 🗸	~
	Measure G-2010	\$150,934	\$138,880	\$138,740	\$12,054				
32151	Campus Environmental Control	\$565,000	\$207,000	\$207,000	\$358,000	6/29/2019	6/22/202	1 🗸	~
	Measure X	\$565,000	\$207,000	\$207,000	\$358,000				
32317	Pavement Preservation / Roadway & Curb Marking	\$100,000	\$25,397	\$21,456	\$74,603	12/3/2018	9/9/201	9 🗸	~
	Measure X	\$100,000	\$25,397	\$21,456	\$74,603				
	Total Construction	\$7,526,455	\$3,130,854	\$2,743,418	\$4,395,601				
Close	Out								
32107	South Campus Development	\$45,703,845	\$45,703,845	\$7,018	\$0	6/5/2012	5/21/201	8 🗸	$\checkmark$
	Measure G-2010	\$45,703,845	\$45,703,845	\$7,018	\$0				
32110	Roble Demolition - Acacia Alterations	\$6,714,349	\$6,698,829	\$72,840	\$15,520	3/12/2013	8/15/201	8 🗸	$\checkmark$
	Measure G-2010	\$6,714,349	\$6,698,829	\$72,840	\$15,520				
32124	San Felipe Digital Message Sign	\$842,545	\$842,465	\$1,620	\$80	11/15/2017	5/23/201	8 🗸	$\checkmark$
	Measure G-2010	\$842,545	\$842,465	\$1,620	\$80				
32127	Gullo Student Space Repurpose and Renovation	\$2,170,041	\$2,077,492	\$240,932	\$92,549	12/20/2017	10/17/201	8 🗸	√
	Measure G-2010	\$2,155,141	\$2,062,592	\$240,932	\$92,549				
	Measure X	\$14,901	\$14,901	\$0	\$0				
32129	Montgomery Hall Interior Updating	\$350,229	\$323,000	\$147,697	\$27,229	4/5/2018	12/31/201	8 🗸	$\checkmark$
	Measure G-2010	\$350,229	\$323,000	\$147,697	\$27,229				
32307	Small Capital Repairs	\$16,260,681	\$14,731,487	\$120,009	\$1,529,195	6/30/2012	4/14/202	3 🗸	$\checkmark$
	Measure G-2010	\$14,621,174	\$14,581,264	\$24,439	\$39,910				
	Measure X	\$1,639,507	\$150,222	\$95,570	\$1,489,285				
32315	Parking Lot Remediation- Phase II	\$3,349,343	\$3,337,001	\$138,703	\$12,342	6/18/2018	8/26/201	8 🗸	$\checkmark$
	Measure G-2010	\$3,323,119	\$3,310,777	\$138,703	\$12,342				
	Measure X	\$26,224	\$26,224	\$0	\$0				
32319	EVC Utility Updating and Mapping	\$326,232	\$136,060	\$93,390	\$190,172	9/14/2018	12/1/201	9 🗸	$\checkmark$
	Measure G-2010	\$149,967	\$123,435	\$80,766	\$26,531				

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/F	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
32702	IT Infrastructure Improvements	\$10,991,995	\$8,241,966	\$600	\$2,750,029	4/18/2013	4/14/20	)23 🗸	✓
	Measure G-2010	\$8,241,995	\$8,241,966	\$600	\$29				
	Measure X	\$2,750,000	\$0	\$0	\$2,750,000				
	Total Close Out	\$86,709,261	\$82,092,145	\$822,809	\$4,617,116				
Compl	ete								
32108	Admin and Student Services Remodel and Consolidation	\$153,733	\$153,733	\$0	\$0				
	Measure G-2010	\$153,733	\$153,733	\$0	\$0				
32111	Automotive Technology	\$17,745,588	\$17,745,588	\$0	\$0				
	Measure G-2010	\$17,745,588	\$17,745,588	\$0	\$0				
32113	Campus Site Improvements	\$4,201,371	\$4,201,371	\$0	\$0				
	Measure G-2010	\$4,201,371	\$4,201,371	\$0	\$0				
32116	Central Green	\$3,022,340	\$3,022,340	\$0	\$0				
	Measure G-2010	\$3,022,340	\$3,022,340	\$0	\$0				
32121	Signage and Wayfinding	\$1,616,483	\$1,616,483	\$0	\$0				
	Measure G-2010	\$1,616,483	\$1,616,483	\$0	\$0				
32306	Central Plant and Police Renovation	\$15,001,807	\$15,001,807	\$0	\$0				
	Measure G-2010	\$15,001,807	\$15,001,807	\$0	\$0				
32308	Utilities Projects and Upgrades	\$961,997	\$961,997	\$0	\$0				
	Measure G-2010	\$961,997	\$961,997	\$0	\$0				
32310	Energy Efficiency - Photovoltaic	\$10,841,425	\$10,841,425	\$0	\$0				
	Measure G-2010	\$10,841,425	\$10,841,425	\$0	\$0				
32311	Campus Water Service Replacement Project	\$814,505	\$814,505	\$0	\$0				
	Measure G-2010	\$814,505	\$814,505	\$0	\$0				
32313	Parking Lot and Street Repairs	\$1,155,278	\$1,155,278	\$0	\$0				
	Measure G-2010	\$1,155,278	\$1,155,278	\$0	\$0				
32314	Physical Security	\$637,431	\$637,431	\$0	\$0				
	Measure G-2010	\$637,431	\$637,431	\$0	\$0				
32704	Relocate EVC's Telephone MPOE to Central Utility Building	\$172,809	\$172,809	\$0	\$0				
	Measure G-2010	\$172,809	\$172,809	\$0	\$0				
	Total Complete	\$56,324,766	\$56,324,766	\$0	\$0				
Conso	lidated								
32112	GED4	\$0	\$0	\$0	\$0				
32118	Hardscape- Circulation and Plazas	\$0	\$0	\$0	\$0				

See last page for definitions and notes

Measure G-2010 and X

#### Reconciled pending final financial close of FY 2018/2019 Reporting Period: Inception through 6/30/2019 Bond Bond Exp. Qtr Bond Start Budget End Cost Sched Phase/Project Name Budget To Date Expense Remaining Date Date Status Status 32119 \$0 \$0 \$0 \$0 Landscaping 32120 Irrigation \$0 \$0 \$0 \$0 32309 \$0 \$0 Exterior Lighting Upgrade Phase II \$0 \$0 32312 Vehicular Circulation \$0 \$0 \$0 \$0 **Total Consolidated** \$0 \$0 \$0 \$0 Cancelled 32105 **New Campus Police Building** \$0 \$0 \$0 \$0 32106 **Engineering and Applied Technology** \$74,520 \$74,520 \$0 \$0 Measure G-2010 \$74.520 \$74,520 \$0 \$0 32316 **Campus-wide Storm Water Pollution** \$0 \$0 \$0 \$0 **Prevention Plan Total Cancelled** \$74,520 \$74,520 \$0 \$0 Deferred 32109 Repurpose Gullo II \$0 \$0 \$0 \$0 **Total Deferred** \$0 \$0 \$0 \$0 32299 **Campus Contingency - Evergreen** \$10,076,083 \$0 \$0 \$10,076,083 \$0 \$0 Measure X \$10,076,083 \$10,076,083 EVC -\$0 **EVC - Future Projects** \$104,920,609 \$0 \$104,920,609 Future Measure X \$104,920,609 \$0 \$0 \$104,920,609 **Total Evergreen Valley College Campus Budget** \$467,089,903 \$145,322,064 \$4,728,606 \$321,767,838 Measure G-2010 \$153,803,833 \$142,268,864 \$1,821,678 \$11,534,969

\$3,053,200

\$2,906,927

\$310,232,869

Measure X

\$313,286,069

**District Services Printing & Digital Imaging** 

**District Services Computer Replacement** 

**District Services Network Storage/Servers** 

**District Services Network Monitoring** 

Security Systems Assessment & Design

Demolition of San Felipe District Office and

Police Safety Communication Upgrade

Measure G-2010

Measure X

Measure X

Measure X

Measure X

Measure X

**Total Design** 

Measure G-2010

Measure G-2010

Measure X

Measure X

**Total Board Approved** 

1/28/2019

9/3/2018

4/2/2018 12/31/2025

4/2/2018 12/31/2025 🗸

4/24/2018 10/31/2019 🗸

11/1/2019

8/2/2019 🗸

8/14/2018

6/29/2017

\$250,085

\$250,025

\$324,107

\$324.107

\$750,000

\$750,000

\$50,000

\$50.000

\$79,390,199

\$199.551

\$199,551

\$199,551

\$1,568,876

\$22.018

\$20,238

\$1.522

\$18,716

\$1,546,857

\$60

5/24/2019 🗸

1/2/2023 🗸

Sched

Status

#### Measure G-2010 and X Reconciled pending final financial close of FY 2018/2019 Reporting Period: Inception through 6/30/2019 Bond Bond Exp. Qtr Bond Budget Start End Cost Phase/Project Name Budget To Date Expense Remaining Date Date Status **District and District-wide Projects List Board Approved** 39303 **District Services Furniture & Equipment** \$970,000 \$32,530 \$0 \$937,470 11/2/2018 10/22/2024 \$32,530 \$0 Measure X \$970,000 \$937.470 39307 Vehicle Replacement \$1,863,360 \$1,513,360 \$159,687 \$350,000 6/5/2012 12/31/2025 🗸 Measure G-2010 \$1,406,367 \$1,406,367 \$52,693 \$0 \$106,993 \$106,993 \$350,000 Measure X \$456,993 39314 **District Office Elevators Safety and** \$1,200,000 \$0 \$0 \$1,200,000 7/1/2019 12/31/2022 🗸 Accessibility Upgrades Measure X \$1,200,000 \$0 \$0 \$1,200,000 39625 4/2/2018 12/31/2025 Ground Lease Debt Relief (15+ years) \$8,100,000 \$371,463 \$101,710 \$7,728,537 Measure X \$8,100,000 \$371,463 \$101,710 \$7,728,537 39706 **Technology and Security** \$67,800,000 \$0 \$0 \$67,800,000 4/2/2018 12/31/2025 Measure X \$67,800,000 \$0 \$0 \$67,800,000

\$750,211

\$487,205

\$263,007

\$450,000

\$450.000

\$750,000

\$750,000

\$50,000

\$50.000

\$81,933,572

\$250,000

\$250,000

\$250,000

\$2,261,044

\$211.044

\$624,008

\$594,008

\$30,000

\$2,050,000

\$500,126

\$487,145

\$12,982

\$125,893

\$125.893

\$0

\$0

\$0

\$0

\$2,543,373

\$50,449

\$50,449

\$50,449

\$692,168

\$189,025

\$503,143

\$603,770

\$592.486

\$11,284

\$39,514

\$39,514

\$87,190

\$87.190

\$0

\$0

\$0

\$0

\$0

\$388,101

\$50,449

\$50,449

\$50,449

\$506,719

\$73 731

\$432,988

\$464,857

\$453.573

\$11,284

See last page for definitions and notes

39707

39708

39709

39710

Design

Construction

39711

39302

39312

Appliances

**Consulting Services** 

South Bay Academy

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/I	Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
	Total Construction	\$2,885,052	\$1,295,938	\$971,575	\$1,589,114				
Close	Out								
25103	Energy Efficiency - Clean Energy	\$500,094	\$500,093	\$116,923	\$1	6/29/2015	7/31/20	019 🗸	$\checkmark$
	Measure G-2010	\$405,454	\$405,453	\$27,231	\$1				
	Measure X	\$94,641	\$94,640	\$89,691	\$0				
39301	New District Services Building	\$13,388,802	\$13,014,507	\$2,146	\$374,294	2/2/2012	12/31/20	)25 🗸	~
	Measure G-2010	\$13,014,507	\$13,014,507	\$2,146	\$0				
	Measure X	\$374,294	\$0	\$0	\$374,294				
39313	ADA Transition Plan Assessment	\$664,638	\$198,145	\$0	\$466,493	6/1/2017	12/31/20	)25 🗸	✓
	Measure G-2010	\$274,158	\$198,145	\$0	\$76,013				
	Measure X	\$390,480	\$0	\$0	\$390,480				
39704	Enterprise Resource Planning Conversion	\$4,955,698	\$4,800,532	\$0	\$155,165	3/20/2012	12/31/20	)25 🗸	✓
	Measure G-2010	\$4,955,698	\$4,800,532	\$0	\$155,165				
39705	Infrastructure Upgrade	\$3,849,459	\$3,729,458	\$11,956	\$120,001	1/14/2014	12/31/20	)19 🗸	~
	Measure G-2010	\$3,849,459	\$3,729,458	\$11,956	\$120,001				
	Total Close Out	\$23,358,691	\$22,242,736	\$131,025	\$1,115,955				
Compl	ete								
39310	MDF Relocation	\$1,923,380	\$1,923,380	\$94	\$0				
	Measure G-2010	\$1,923,380	\$1,923,380	\$94	\$0				
39311	Controls Extension Project (Energy Conservation)	\$318,022	\$318,022	\$0	\$0				
	Measure G-2010	\$318,022	\$318,022	\$0	\$0				
	Total Complete	\$2,241,403	\$2,241,403	\$94	\$0				
Conso	lidated								
39620	Group II Equipment - Includes safety and security	\$0	\$0	\$0	\$0				
	Total Consolidated	\$0	\$0	\$0	\$0				
Cance	lled								
39308	Telecommunications Consolidation Antennas	\$0	\$0	\$0	\$0				
	Total Cancelled	\$0	\$0	\$0	\$0				
39399	District & District-wide Contingency	\$9,755,274	\$0	\$0	\$9,755,274				
	Measure X	\$9,755,274	\$0	\$0	\$9,755,274				

Measure G-2010 and X								
Reporting Period: Inception through 6/30/2019		Reconci	led pending	g final financ	cial clos	e of F`	Y 2018	/2019
Phase/Project Name	Bond Budget	Bond Exp. To Date	Qtr Bond Expense	Budget Remaining	Start Date	End Date	Cost Status	Sched Status
Total District/District-wide (campus) Budget	\$120,423,991	\$28,373,898	\$1,541,245	\$92,050,093				
Measure G-2010	\$27,439,302	\$27,064,521	\$660,939	\$374,781				
Measure X	\$92,984,689	\$1,309,377	\$880,306	\$91,675,312				

Measure G-2010 and X

#### Reporting Period: Inception through 6/30/2019 Reconciled pending final financial close of FY 2018/2019 Bond Bond Exp. Qtr Bond Budget Start Cost Sched End Remaining Phase/Project Name Budget To Date Expense Date Date Status Status **Uncategorized Projects** 39905 Management and Related Costs \$5,806,962 \$720,642 (\$813,011) \$5,086,320 Measure G-2010 (\$215,468) \$668,785 \$311,535 \$357,249 Measure X \$5,138,177 \$409,107 (\$597,543) \$4,729,070 39999 Election/Legal/EIR/DO Labor and Related \$7,800,221 \$1,913,239 (\$169,674) \$5,886,983 Measure G-2010 \$2,362,044 \$268,579 (\$282,661) \$2,093,465 Measure X \$5,438,177 \$1,644,660 \$112,988 \$3,793,518 **Total Uncategorized Projects** \$13,607,183 \$2,633,881 (\$982,685) \$10,973,302 Measure G-2010 \$2,450,714 \$3,030,828 \$580,114 (\$498,129)

\$2,053,767

(\$484,555)

\$8,522,588

Measure X

\$10,576,355

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### Reconciled pending final financial close of FY 2018/2019

Phase/Project Name	Bond	Bond Exp.	Qtr Bond	Budget	Start	End	Cost	Sched
	Budget	To Date	Expense	Remaining	Date	Date	Status	Status
Unallocated Interest Earnings								

Unallocated Interest Earnings	\$1,067,246	\$0	\$0	\$1,067,246
*Measure G-2010	\$171,058	\$0	\$0	\$171,058
Measure X	\$896,188	\$0	\$0	\$896,188

\*The Series B (Endowment) portion of this field's data is pending data verification with the County. A meeting has been scheduled for October 2019 with County staff.

#### **Program Contingency**

39699	Program Contingency	\$11,600,000	\$0	\$0	\$11,600,000
	Measure X	\$11,600,000	\$0	\$0	\$11,600,000
	Measure G-2010 and X Project List Total	\$1,022,838,584	\$251,279,687	\$10,985,358	\$771,558,898
	Measure G-2010 and X Project List Total Measure G-2010		\$251,279,687 \$243,269,274	\$10,985,358 \$6,157,659	\$771,558,898 \$29,796,767

#### Measure G-2010 and X

Reporting Period: Inception through 6/30/2019

#### **Report Notes & Definitions**

Start Date: Scheduled start date or first expenditure, whichever comes first.
End Date: When project is available for intended use.
Bond Expenses To Date: Represents paid and accrued expenses through the reporting period end date.
* Uncategorized: Projects consist of District wide project administration and other operating expenses.
3X9XX = Hold as district-wide overhead
XX3XX = Project lead is Facilities Department & budgets remain intact
311XX = San Jose City Project
317XX = SJC Technology Project
321XX = EvergreenProject
327XX = EVC Technology Project
313XX = District is Lead
323XX = District is Lead
396XX = District Project
397XX = District Technology Project
399XX = District-wide Project
Projects will not be listed in the "Complete" phase until they are financially complete.
Project Start Dates, End Dates and Phases are determined based on the most recently published Master Program Schedule
Rounding factors may apply.
Project Status Guidelines

~	<ul> <li>Ok: Project has normal range of issues.</li> <li>Cost (Contingency): 1 Contingency ≥ 5% of Budget Remaining</li> <li>Schedule Large Capital Projects (Required Occupancy Date - Forecast Completion Date): 2 &gt; 2 Months Schedule Contingency</li> <li>Schedule Other Projects (Required Occupancy Date - Forecast Completion Date): 2 &gt; 1 Months Schedule Contingency</li> </ul>
	Caution:       Project has significant issue(s), however, project team has a solution and/or options.         Cost (Contingency):       1       Contingency < 5% and ≥ 3% Budget Remaining         Schedule Large Capital Projects (Required Occupancy Date - Forecast Completion Date):       2       > 1 and < 2 Months Schedule Contingency         Schedule Other Projects (Required Occupancy Date - Forecast Completion Date):       2       ~ 1 Month Schedule Contingency
X	<ul> <li>Problem: Project has significant issue(s), without a current or near term solution.</li> <li>Cost (Contingency): <sup>1</sup> Contingency &lt; 3% of Budget Remaining</li> <li>Schedule Large Capital Projects (Required Occupancy Date - Forecast Completion Date): <sup>2</sup> &lt; 1 Month Schedule Contingency</li> <li>Schedule Other Projects (Required Occupancy Date - Forecast Completion Date): <sup>2</sup> &lt; 2 Weeks Schedule Contingency</li> </ul>
	et Remaining = Total Budget – Cost to Date – Encumbered

<sup>2</sup> Forecast Completion Date = Project is ready to be occupied for its intended purpose (Work is usably complete including equipment installation and outfitting. Some punch list items may remain and financial closeout may still be pending).

As the Bond Programs and the individual Bond Projects move toward close out and the final expenditure of funds, the Project Status Guidelines for a Caution or Problem Project (as defined above) no longer includes the use of Contingency in it's definition since Contingency must be spent for Program/Project closeout.

Budget, cost to date and encumbrance data used to calculate the budget remaining for the Cost Statuses is based on current data as of the run date of this report.

#### **Problem Project Details**

N/A



September 17, 2019: 6:00 – 7:30 PM Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following information is reference material for:

Agenda Item 9.b.i: Program Financial Reports: Bond List Revision(s): Measure G - 2010

– Jessica Fassler

There was one *Measure G - 2010 Bond List Revision* that occurred after the reporting period ending June 30, 2019 and prior to this meeting. This revision took place at the following Board of Trustees' meeting and is reflected in the attached report:

#### > August 27, 2019

This Bond List Revision Request Report reflects the following revisions:

- Project 39999: Election/Legal/EIR/DO Labor and Related Costs- Transfer of budget, equal to overhead expenses and San Jose City College specific overhead expenses paid in the period of March 1, 2019 May 31, 2019, that will be spread to the individual projects through expense transfers.
- Project 39905: Management and Related Costs- Transfer of budget, equal to program management expenses paid in the period of March 1, 2019 May 31, 2019, that will be spread to the individual projects through expense transfers.

The Bond List Revision can be viewed on the following link:

https://go.boarddocs.com/ca/sjeccd/Board.nsf/files/BF52QC034396/\$file/A-%20Revision-Request-G-2010-BLR61-20190827.pdf



September 17, 2019: 6:00 - 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following information is reference material for:

#### Agenda Item 9.b.ii: Program Financial Reports: Bond List Revision(s): Measure X

– Jessica Fassler

There were two *Measure X Bond List Revisions* that occurred after the reporting period ending June 30, 2019 and prior to this meeting. These revisions took place at the following Board of Trustees' meetings and are reflected in the attached report:

July 9, 2019

This Bond List Revision Request Report reflects the following revisions:

- Creation of new San José City College and District Projects
- Project budget transfers on San José City College and District/District-wide Projects
- Scope update to San José City College Project 31114- Demolition and Site Preparations for New CTE

The Bond List Revision can be viewed on the following link:

https://go.boarddocs.com/ca/sjeccd/Board.nsf/files/BDNQA86852D9/\$file/A%20-%20MeasureX-RevisionRequest-No.13-FINAL.pdf

September 10, 2019

This Bond List Revision Request Report reflects the following revision:

• New Evergreen Valley College project - Gullo II Multipurpose Campus Space

The Bond List Revision can be viewed on the following link:

https://go.boarddocs.com/ca/sjeccd/Board.nsf/files/BFNRGB6D3293/\$file/A%20-%20Bond-List-Revisions-Report-SJECCD-MeasureX-20190910-FINAL.pdf



September 17, 2019: 6:00 - 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following information is reference material for:

#### Agenda Item 9.b.iii: Program Financial Reports: Bond List Revision(s):

#### Measures G - 2010 and X - Jessica Fassler

There were three *Measure G* – 2010 / X *Bond List Revisions* during the reporting period ending June 30, 2019:

- April 9, 2019
- May 14, 2019
- June 11, 2019

These *Bond List Revisions* were reported upon at the last meeting of the Committee and are included in the financial reports for this period.

There were two *Measure G* – 2010 / X Bond List Revisions that occurred after the reporting period ending June 30, 2019 and prior to this meeting.

> July 9, 2019

This joint Bond List Revision Request Report reflects the following revisions:

- Project budget realignments across Measure G-2010 and Measure X Bond funds to accommodate the spend-down of Measure G-2010 Series D
- Accounting adjustment to Projects 31107- Career Technical Education (CTE): Renovation of 100/200 buildings and 31132- New CTE Building to accommodate a DSA credit

The *Bond List Revision* and the associated back-up from the Board of Trustees' meeting approving this revision can be viewed on the following link:

https://go.boarddocs.com/ca/sjeccd/Board.nsf/files/BDKUYE7E52BF/\$file/A-MeasureG2010-RevisionRequest-No.60-and-MeasureX-RevisionRequest-No.12-FINAL.pdf

> August 27, 2019

This joint Bond List Revision Request Report reflects the following revisions:

 Project budget adjustments to San Jose City College and Evergreen Valley College projects to accommodate budget needs

- Name and scope update to Evergreen Valley project 32130 Fieldhouse Accessibility Improvements
- Allocation of interest earnings

The Bond List Revision can be viewed on the following link:

https://go.boarddocs.com/ca/sjeccd/Board.nsf/files/BF52RD036AB2/\$file/A-Revision-Request-G-2010-X-BLR62-14-20180827.pdf



September 17, 2019: 6:00 – 7:30 PM

Evergreen Valley College Library/Ed.Tech.Center (LE) Building, Mishra Room 4750 San Felipe Road, San José, CA 95135

The following attachment is reference material for:

#### Agenda Item 9.c: Financial Reports: 2019 General Obligation Bonds Refunding

– Jessica Fassler

#### MEMORANDUM

To: San Jose-Evergreen Community College District

From: Keygent & Piper Jaffray

Date: September 10, 2019

RE: 2019 General Obligation Refunding Bonds – Sale Synopsis

On September 10, 2019, San Jose-Evergreen Community College District ("District") successfully locked in <u>\$11,007,920</u> in taxpayer savings through the sale of its \$68.945 million 2019 General Obligation Refunding Bonds ("Bonds"). The Bonds were issued to refinance the District's Election of 2010 General Obligation Bonds, Series A and Series B from Measure G-2010.

Prior to the sale, the District secured very strong credit ratings of 'Aa1' from Moody's and 'AA+' from Standard & Poor's. Both ratings are one level from the highest possible credit ratings of triple-A. Each of the rating agencies noted the District's robust local economy, stable financial profile and good management.

In addition to the strong internal characteristics of the District and the Bonds, the District benefitted externally from a historically low interest rate environment resulting from:

- Slowdown in European economies
- Geopolitical uncertainties surrounding Brexit, Iran and Hong Kong
- Trade war with China
- Fed and other central bank rate cuts/stimulus measures

Following are the monthly highs of the benchmark 10-year U.S. Treasury bond as compared to the day of sale which illustrates the "flight to quality" shift as investors sought the safety of bonds:

- November 2018: 3.24%
- March 2019: 2.76%
- June 2019: 2.15%
- September 10, 2019 bond sale: 1.69%

While interest rates increased in the days leading up to the sale due to positive sentiment surrounding U.S. and China trade talks (the 10-year U.S. Treasury hit a low last week of 1.45%), the Bonds attracted significant investor demand. The District had \$68.945 million in Bonds to sell and received \$207.87 million in orders from a broad investor base which included money managers, insurance companies, banks, bond funds, separately managed accounts, and governmental agencies. Despite the 3.0x subscription, certain maturities of the Bonds were not fully subscribed for. Piper Jaffray committed its own capital to purchase the unsold balance of \$2.27 million to preserve interest rate levels.

The Bonds ultimately achieved a very low all-inclusive interest cost of 2.99%, which replaced the prior bonds' average interest rate of 4.70% (without any extension of the original repayment term). When the Bonds were presented to the District's Board of Trustees on July 9, 2019, the estimated all-inclusive interest cost was 3.39% generating estimated taxpayer savings of \$6,439,269. The final savings achieved of \$11,007,920 represents a very successful outcome to the benefit of taxpayers.